BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: PROVIDING ELECTRIFICATION WORKS AND AMENITES FOR ALLALSANDRA SWIMMING POOL IN WARD NO 4

MEASUREMENT SHEET

BILL NO FIRST AND PART

Name of Agency : M/s. KRIDL , Bangalore

Item no	From	Unit	Nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
Measurements Taken on:	4/4/18 & 6/4/18.							
45	Providing and laying cement concrete using 20mm and down size granite coarse aggregates and fine aggregates of ready mixedf concrete for RCC works laid in 15 cms thick layers and well compated including vibrating, curing,etc., with all lead and lifts etc complete(excluisive of cost of steel and fabrication charges) Ready Mixed Cement Concrete for Beams, Staircase and Roof with M-25(for Side Walls and Bottom)							
	Gutter bottom	Cum	1	2	50.60	0.90	0.15	13.66
	Gutter walls		1	4	50.60	0.45	0.10	9.11
	Below tiles towards gallery		1	1	50.60	3.95	0.10	19.99
	Towards retaining wall		1	1	50.60	4.75	0.10	24.04
	Towards building front side		1	1	42.70	5.20	0.10	22.20
	Balancing tank side		1	1	41.50	8.30	0.10	34.45
	Front of balancing tank		1	1	21.75	2.00	0.10	4.35
	Baby pool bottom		1	1	7.60	4.80	0.60	21.89
	Side walls		1	2	7.00	0.30	0.60	2.52
			1	2	3.75	0.30	0.60	- 1.35
	Side fo baby pool		1	1	7.65	3.80	0.10	2.91
			1	1	7.65	1.40	0.10	1.07
	Upstream		1	1	9.80	2.10	0.10	2.06
			1	1	7.50	4.00	0.10	3.00
	Coloumns		1	13	0.30	0.30	1.50	1.76
	Transformer side		1	1	7.50	4.00	0.075	2.25
	Infront of building mat		1	1	48.70	17.00	0.10	82.79
	Gate side		1	1	7.50	2.00	0.05	0.75
	Lake side		1	1	10.80	2.00	0.075	1.62
						Total Qty		**251.75**

Checked: 6/4

E.E. (Project)

Contractor

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

PMC

Asst. Engineer(Project Division)

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: PROVIDING ELECTRIFICATION WORKS AND AMENITES FOR ALLALSANDRA SWIMMING POOL IN WARD NO 4

MEASUREMENT SHEET

BILL NO FIRST AND PART

Name of Agency : M/s. KRIDL , Bangalore

Item no	From	Unit	Nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
Measurements Taken on: 05.05.2018.								
47	Providing Ceramic tiles of approved make shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment, including cost of materials,							
	Baby pool base	Sqm	1	1	7.00	3.75	26.25	
			1	2	7.00	0.60	8.40	
			1	2	3.75	0.60	4.50	
	Hanuch		1	1	21.50	0.15	3.23	
	Gents change room		1	2	5.95	12.13	144.35	
	Ladies change room		1	1	5.95	12.13	72.17	
	Main pool bottom		1	1	50.00	25.00	1250.00	
	Hanuch		1	1	150.00	0.15	22.50	
	Up stream wall		1	1	25.00	2.40	60.00	
	Down stream wall		1	1	25.00	1.50	37.50	
	Main wall		1	2	50.00	1.60	160.00	
						Total Qty	**1788.90**	

checked.

E.E. (Project)

Contractor

PMC

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Asst. Engineer(Project Division)

Asst Executive Engineer
Project Division
Yelahanka Zone
Bangalore

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK: PROVIDING ELECTRIFICATION WORKS AND AMENITES FOR ALLALSANDRA SWIMMING POOL IN WARD NO 4

MEASUREMENT SHEET

BILL NO FIRST AND PART

Name of Agency : M/s. KRIDL , Bangalore

Item no	From	Unit	Nos	L (m)	B (m)	D (m)	Quantity	Remarks
1	2	3	4	5	6	7	8	9
Measurements Taken on: 05.05.2018.								
48	Providing pre cast urocon tiles, red colour for footpath 20mm thickusing marble chilps at 7-10 nominalsize laid on bed CM 1:3 mix & jointd with red oxide cement slurry mixed pigment to match the shade of tiles, rubbing polishing , oxalicacid was, wax polish including cost of all materials and labour (Approved Rates)							
	Building side	Sqm	1	1	42.70	5.20	222.04	
	Gallery side		1	1	49.60	3.95	195.92	
	Retaining wall side		1	1	49.60	4.75	235.60	
	Balancing tank side		1	1	41.50	8.30	344.45	
	Between balancing tank and Retaining wall		1	1	10.20	7.50	76.50	
	Baby pool left side		1	1	9.60	3.80	36.48	
	Pool Right site		1	1	9.60	1.40	13.44	
	Pool Front side		1	1	4.60	2.00	9.20	
	Balancing tank front		1	1	21.30	2.00	42.60	
						Total Qty	**1176.23**	
	Deductions							
	Building steps		1	1	2.40	1.10	2.64	
	front doors		1	2	1.90	1.10	4.18	
						Total	**6.82**	
						Net Qty	**1169.41**	

Checked
10.5.18
E.E (Project)

Contractor

PMC

Asst. Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Asst. Engineer(Project Division)

Asst. Executive Engineer
Project Division
Yelahanka Zone
Bangalore